ID	Task Name	Duration
1	**Project Duration**	**89 days**
2	**Groundwork**	**30 days**
3	Order micropile & anchor materials	1 day
4	**Tree Removal**	**5 days**
5	Remove trees and vegetation	5 days
6	Erosion control inspection by city	4 hrs
7	Flagging	2 days
8	**Site Work Haul Road**	**5 days**
9	working blankets and haul road	5 days
10	Flagging	2 days
11	**Staging Area**	**5 days**
12	Install staging area	5 days
13	Flagging	4 days
14	**Excavation at Piling**	**5 days**
15	Remove soil to top of piling, prep roadway pile locations	5 days
16	**Drilling of Piles**	**8 days**
17	Drill and install pile to grade	8 days
18	Concrete inspections ACS Testing	8 days
19	Order concrete panels	1 day
20	**House Micropiles**	**18 days**
21	Drill and install house micropiles	18 days
22	**Drill & Install Tie-back anchors**	**11 days**
23	Drill and install tie-back anchors bridge to grade	11 days
24	Grout samples by ACS Testing	11 days
25	End of Groundwork	0 days
26	**House Grade Beams**	**12 days**
27	Form & pour House grade beams	12 days
28	**Form & Pour Pile Caps/ Grade Beams**	**8 days**
29	Form and pour grade beam above drilled	8 days
30	Rebar & Concrete inspection ACS Testing	1 day
31	Rebar inspection by the city	1 day
32	**Form & Pour Concrete Columns**	**5 days**
33	Form and pour concrete piers (columns) above grade beams	5 days
34	Rebar & Concrete inspection ACS Testing	1 day
35	Rebar inspection by the city	1 day
36	**Form & Pour Bents Above Columns**	**17 days**
37	Form and pour horizontal bent frames above columns	17 days
38	Rebar & Concrete inspection ACS Testing	1 day
39	Rebar inspection by the city	1 day
40	**Install Pre-Cast Concrete Deck Panels**	**10 days**
41	Set decking between frames	10 days
42	Structural inspection ACS Testing	3 days
43	Flagging	2 days
44	**Form & Pour Concrete Roadway Slab**	**15 days**
45	Form & Pour roadway surface	15 days
46	Rebar & Concrete inspection ACS Testing	2 days
47	Rebar inspection by the city	1 day
48	Pedestrian Railing	4 days



Project: Roberts ROW schedule
Date: Thu 7/16/20

Task | Split | Milestone | Summary | Project Summary | Inactive Task | Inactive Milestone | Inactive Summary | Manual Task | Duration-only | Manual Summary Rollup | Manual Summary | Start-only | Finish-only | External Tasks | External Milestone | Deadline | Progress | Manual Progress